BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Improvements roads and drains at Vikasa badavane main and cross roads in kempegowda ward –No 01 of yelahanka Sub division.**
2	Sanctioned Estimate No. And Date	
3	Name of the Contractor	**Sri G Venkategowda**
4	Time Stipulated for Completion of work	90 days
5	Date of Commencement	25-03-2022
6	Date of Completion:	06-06-2022
7	Measurment Recorded	
	M.B No	4928
	Page No	492741 - 492744
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	Sri:- Ramasanjeevaiah
	2) Asst. Engineer	Sri:- Mallinath. Malkapur

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
Rs 2615406/-	2609092/-	-	6314/-	

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst.Executive Engineer
ASST. EXE. ENGINEER
(BBMP Yelahanka Zone)
SUB DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE